DAVENPORT-ROCK ISLAND-MOLINE URBANIZED AREA (QUAD CITIES)

TRANSPORTATION PROJECTS PROGRESS REPORT - November 2026

Updated through November 2026

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
STATE OF ILLINOIS										
IL-21-09	I-80	Mississippi River, ILL 84, & RR (Bridge Replacement Phase 1)	B	$1,169,000	$468,000		96			
IL-21-22		IL92 - IL 84 (N) in Silvis to 48th St in Moline	PE	$2,000,000	$1,600,000		76			
IL-22-04		I-80 At I-74 (64K28)	PE II	$770,000	$693,000		100	90		
IL-23-06		IL 84: Rock River at Rock Island Co Line to 0.2 mi N of US 6 & Cleveland Rd: IL 84 to 0.2 mi E	LA	$1,044,000	$835,000				0	
IL-23-18	I 74/ US 6	Mississippi River (Bridge (New), Lighting, Misc. (CE))	B/L/CE	$480,000	$425,000					
IL-24-04	ILL 84	IL 84: Rock River at Rock Island Co Line to 0.2 mi N of US 6 & Cleveland Rd: IL 84 to 0.2 mi E (64J56)	RC	$15,000,000	$12,000,000		95			
IL-24-05	ILL 84	IL 84: Rock River at Rock Island Co Line to 0.2 mi N of US 6 & Cleveland Rd: IL 84 to 0.2 mi E	RC (CE)	$1,100,000	$880,000		90			
IL-24-08	US 67	IL 92, RR & Mississippi River in Rock Island	B (PE)	$9,000,000	$3,600,000		31			
IL-25-02	US 67	IL 92, RR & Mississippi River in Rock Island	B	$3,160,000	$1,264,000		31			
IL-25-13	South Park Mall (4401 27th St, Moline)	South Park Mall (4401 27th St, Moline)	CS	$919,465	$735,572					
IL-26-01	IL 92	IL 84 (N) in Silvis to 48th St in Moline	RC	$2,659,000	$2,127,000		76			
IL-26-02	I-80	Mineral Creek 2.9 mi E of I-74	B	$4,200,000	$3,780,000					
IL-26-03	27th St/I-280	Rock River/52nd Ave to Airport Rd in Moline	B/RC	$51,607,000	$41,286,000					
IL-26-04	US 6	Turner Creek 0.4 mi W of ILL 84 (N)	B	$1,400,000	$1,120,000					
IL-26-06	I-74/I-280	Over US 6, BN RR & Briar Bluff Rd	OTHR	$1,100,000	$990,000					
IL-26-11	I-80	Rock River to 0.1 mi N of US 6, Reconstruction (CE)	RC/CE	$341,000	$307,000		100			55
IL-26-12	I-80	Rock River to 0.1 mi N of US 6, Reconstruction (LA)	RC/LA	$1,000,000	$900,000					
IL-26-13	Iowa Interstate Railroad (604295P)	W 10th Ave and W 9th St in Rock Island & Milan (boarders)	RR/X	$800,000	$800,000					
IL-26-14	Iowa Interstate Railroad (605924D)	South of W 5th Ave in Milan	RR/X	$1,100,000	$1,100,000					
IL-26-15	Avenue of the Cities & 19th Street	Ave of Cities: 0.1 Mi E of 54th St in East Moline to Hospital Rd in Silvis and 19th St: Ave of Cities to 35th Ave in East Moline (Safety Project)	SFTY	$3,000,000	$2,700,000		1			

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
IL-27-06	Various	Highway Safety Improvement Program Projects	SFTY	$651,000	$586,000					
IL-27-07	IL 5	ILL5: 16th St to 0.1 mi W of 38th St	RC	$61,595,000	$55,436,000					
IL-27-08	IL 5	ILL5: 16th St to 0.1 mi W of 38th St	W	$2,750,000	$2,200,000					
IL-27-09	I 74	0.9 Mi S of 23rd Ave (Ave of The Cities) in Moline to 0.4 mi S of ILL 5	RC	$62,095,000	$55,886,000					
IL-27-10	I 74	0.9 Mi S of 23rd Ave (Ave of The Cities) in Moline to 0.4 mi S of ILL 5	RC/CE	$10,000,000	$9,000,000					
IL-27-11	I 74	0.9 Mi S of 23rd Ave (Ave of The Cities) in Moline to 0.4 mi S of ILL 5	B	$16,310,000	$13,048,000					
IL-27-12	I 74	0.9 Mi S of 23rd Ave (Ave of The Cities) in Moline to 0.4 mi S of ILL 5	W	$2,750,000	$2,200,000					
IL-27-13	I 80	Mississippi River, ILL 84 & RR	RC/PE (II)	$10,000,000	$4,500,000			15		
IL-27-14	ILL 5/ILL 74	ILL 5 from 16th St to 0.1 mi W of 38th St & ILL 74 from 0.9 Mi S of 23rd Ave (Ave of the Cities) in Moline to 0.4 mi S of ILL 5	L/W/G/PR	$4,000,000	$3,480,000					13
IL-27-15	US 6 at US 150 in Moline	US 6 at US 150 in Moline	S	$300,000	$240,000					
IL-27-16	I 80	Mississippi River, ILL 84 & RR	OTHR	$800,000	$720,000					
IL-27-17	I 80	MISSISSIPPI River, ILL 84 & RR	B	$354,876,000	$159,694,000					
IL-27-18	I 80	Mississippi River, ILL 84 & RR	BR	$50,000	$23,000					
IL-27-19	Various	Various bridges in Rock Island County	BD	$133,000	$106,000					
IL-27-20	I 80	Mississippi River Bridge	BW	$200,000	$90,000					
IL-27-21	I 280	Mississippi River Bridge	BW	$80,000	$36,000					
IL-27-22	I-80	I 80 over Osco Rd - Superstructure Full Painting	OTHR	$3,056,000	$2,750,000					
IL-27-23	Green River Rd & I-74	Green River Rd: At Mineral Creek 0.4 Mi N of US 6 & I-74: Over ILL 81 - Superstructure Full Painting	OTHR	$487,000	$390,000					
IL-27-24	Various	Various Locations in Henry & Rock Island Counties - Bridge Deck Sealing	BD	$179,000	$147,000					
IL-28-06	I-80	At I-74/I-280 Interchange - Bridge Replacement/Reconstruction	B	$16,868,000	$15,180,000					
IL-28-07	I-80	At I-74/I-280 Interchange - Bridge Replacement/Reconstruction (CE)	B/CE	$1,600,000	$1,280,000					
IL-28-11	I-80	Mississippi River, IL 84 & RR	B	$65,887,000	$59,298,000					
IL-28-12	I-80	Mississippi River, IL 84 & RR	B/CE	$7,000,000	$3,150,000					

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
IL-28-17	I-80	Mississippi River, IL 84 & RR	B/CE	$6,000,000	$5,400,000					
IL-28-18	I-80	Mississippi River, IL 84 & RR	B/CE	$27,000,000	$12,150,000					

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
CITY OF EAST MOLINE										
EM-23-01	15th Ave.	(6th-13th Streets)	RC/SI	$12,888,208	$10,131,607	Apr-25	100	100	100	99
EM-23-02	Bend Blvd.	(12th Ave. - Dead End) and 3rd St. (12th Ave. - Bend Blvd.)	SI	$753,789	$603,031	Jan-25	100	100	100	75
EM-23-03	12th Ave.	(1st-7th Sts.) and 7th St. (15th-12th Aves.)	RC/IT/SI	$9,999,758	$7,999,806	May-26				30
EM-23-04	Bend Blvd.	(3rd - 7th Sts., 3,000 ft. +/-)	C	$7,759,019	$1,000,028	Jun-26 or Jul-26	100	100		
CITY OF MOLINE										
MO-23-03		36th Ave Bike Trail, 7th - 13th Streets TASA	TC	$1,024,215	$259,175	Jan-26	100	100	100	95
MO-25-02	Sidewalks near Lincoln-Irving School	Various sidewalks on 10th St and 16th Ave - Sidewalk Replacement SRTS	SI	$475,000	$250,000	Sep-25	100	100	100	95
MO-25-03	Mississippi River to Rock River (MIRR Path)	19th/27th St, Shared-Use Path	TC	$5,092,253	$3,000,000	Nov-25	100	100	100	75
MO-25-04	15th St & 16th Ave	Phase I Engineering for Roundabout design at 15th Street/16th Avenue	PE I	$218,750	$175,000	N/A	100	55	N/A	N/A
MO-25-05	Various Locations	Pedestrian Crossings at 7 schools (John Deere Middle School, Logan Elementary, Washington Elementary, Butterworth Elementary, Franklin Elementary, Lincoln-Irving Elementary, and Seton Catholic.)	X	$250,000	$250,000	Feb-26	100	100	N/A	75
MO-25-06	25th Avenue	7th Street to 10th Street Place & 10th Street Place to 12th Street Place (MO-25-01 & MO-26-03)	TC	$1,376,132	$1,100,905	Nov-26	100	100	100	0
~~MO-26-01~~	~~City-Wide~~	~~Systematic intersection improvments~~	~~IT~~	~~$562,308~~	~~$515,308~~	~~Jan-26~~	~~100~~	~~100~~	~~N/A~~	~~100~~
MO-26-02	16th Street	19th Avenue to Ave of the Cities Resurfacing with sidewalk replacement	RS	$1,739,569	$1,217,698	Apr-27	100	50	0	0
MO-27-01	River Drive	12th Street to 19th Street	ST	$4,000,000	$3,000,000	Jan-27	100	75	0	0

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
CITY OF ROCK ISLAND										
RI-23-01		30th St: 9th Ave to 18th Ave Resurfacing	RS	$2,065,862	$1,652,690					0
RI-24-02		30th St: 9th Ave to 18th Ave Phase II Engineering	PE II	$234,138	$234,138			90		
RI-23-02/RI-25-01	IL 92	Reconstruction from 15th St to 24th St	RC	$3,250,000	$2,600,000	Jun-27				
RI-25-02	20th and 22nd Avenues	Between 38th and 44th Streets, and on 41st Street (SRTS - Denkmann)	SI	$312,500	$250,000	Jun-27				
RI-27-02	31st Ave	11th-17th Streets	RC	$3,701,870	$2,141,556	Jun-27				
RI-27-03	11th Street (US 67)	31st Avenue to Blackhawk Road (IL 5)	RC	$28,420,000	$22,700,000					
RI-27-06	35th Street West & 92nd Ave Intersection	35th Street West & 92nd Ave Intersection	RC/IT	$3,516,000	$1,466,279					
ROCK ISLAND COUNTY										
RC-26-01	County Highway 78 (RI/Milan Pkwy)	E 1st St/Airport Rd south to US 67	PR	$2,100,000	$1,680,000					
OTHER ILLINOIS COMMUNITIES										
CV-23-01		1st St: E. 1st Ave. - US 150	RS	$1,074,044	$859,235	Nov-26				
STATE OF IOWA										
~~IA-25-05~~	~~IA 461~~	~~Duck Creek 0.3 MI S of US 6 in Davenport (SB) (TPMS#48420)~~	~~B~~	~~$3,930,000~~	~~$3,144,000~~	~~Feb-25~~	~~100~~	~~100~~	~~100~~	~~100~~
~~IA-25-07~~	~~US 61~~	~~210th St 1.1 Mi N of I-80 (Ramp) (TPMS #48599)~~	~~BRE~~	~~$1,505,000~~	~~$1,200,000~~	~~Jan-26~~	~~100~~	~~100~~	~~N/A~~	~~100~~
IA-25-08	I-80	Mississippi River in Leclaire (State Share) (TPMS#48610)	ROW	$10,000	$9,000	Summer 2027 - Prep Work	100		Active	Lead IL-DOT IA DOT ROW Appraisal in Progress
IA-25-10	I-74	Site (Wetland Bank) Not Yet Identified - Wetland Mitigation (TPMS#55746)	WM	$261,000	$0	Nov-27			N/A	On Hold -Further Discussion with USFWS
IA-25-11	I-280	I-80 to IA 22 Interchange - Pavement Markings (TPMS #57704)	P	$280,000	$252,000	Jan-26	100	100	N/A	Active - Start Date May 2026
IA-26-01	US 67	Mississippi River in Davenport (State Share) (TPMS #38023)	BW	$35,000	$0	Jun-27	N/A	N/A	N/A	Let by IL -DOT
IA-26-02	I-74	Mississippi River in Bettendorf (NB & SB) (TPMS #38129)	BW	$75,000	$0	Jan-27	N/A	N/A	N/A	Active
IA-26-03	I-80	Mississippi River In LeClaire (State Share) (TPMS #38131)	BW	$100,000	$0	Jan-27	N/A	N/A	N/A	Let by IL-DOT
IA-26-04	I-280	Mississippi River in Davenport (State Share) (TPMS #38135)	BW	$40,000	$0	Jan-27	N/A	N/A	N/A	Let by IL-DOT
IA-26-05	I-80	Mississippi River in LeClaire (State Share) (TPMS #48610)	B	$80,244,000	$72,000,000	FY-28	100		In Progress	Let by IL-DOT
IA-26-06	I-80	IMRL RR 0.4 mi E of US 61 (TPMS #52534)	BRE	$5,342,000	$0	Dec-26	100	100	N/A	Active
IA-26-07	I-80	1 mi W of Middle Rd to 1 mi E of Middle Rd - Bettendorf (TPMS #52487)	B/CVT	$59,451,000	$50,533,350	Aug-25	100	100	100	Active

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
IA-26-09	US 6	Fairmount St to Division St (TPMS #57877)	PR	$2,820,930	$2,256,744	May-26	100	100	N/A	Active
~~IA-26-10~~	~~US 61~~	~~Co Rd F55 Interchange 1.1 mi N of I-80 (TPMS #57878)~~	~~P~~	~~$1,500,000~~	~~$1,200,000~~	~~Jan-26~~	~~100~~	~~100~~	~~N/A~~	~~100~~
IA-26-11	US 6	Gaines St. to Brady St. (TPMS #57879)	PR	$1,700,000	$1,360,000	May-26	100	100	N/A	Active
IA-26-12	US 6	Elmore Ave in Davenport to Utica Ridge Rd in Bettendorf (TPMS #57880)	W	$448,000	$0	May-26	100	100	N/A	Active
IA-26-13	US 61	S of I-80 to N 210th St (TPMS #58817)	RS	$2,726,871	$2,181,497	Jul-26	100	100		Active
IA-27-01	US 67	Mississippi River in Davenport (State Share) (TPMS #38023)	BW	$35,000	$0	Jun-28	N/A	N/A	N/A	Let by IL -DOT
IA-27-02	I-74	Mississippi River in Bettendorf (NB & SB) (TPMS #38129)	BW	$75,000	$0	Jan-28	N/A	N/A	N/A	Iowa DOT
IA-27-03	I-80	Mississippi River In Le Claire (State Share) (TPMS #38131)	BW	$100,000	$0	Jun-28	N/A	N/A	N/A	Let by IL -DOT
IA-27-04	I-280	Mississippi River in Davenport (State Share) (TPMS #38135)	BW	$40,000	$0	Jun-28	N/A	N/A	N/A	Let by IL -DOT
IA-27-05	US 67	Crow Creek 5.2 mi of I-80 in Bettendorf (TPMS #54537)	BD	$1,092,000	$873,600	Feb-27	100			Active
IA-27-07	IA 461	In Davenport, from Lombard St to 59th St (NB) (TPMS #58872)	PR	$3,400,000	$0	Dec-26	100	100	N/A	Active
IA-27-08	IA 461	In Davenport, from Locust St to Central Park Ave (SB) (TPMS #58871)	PR	$600,000	$0	Jul-26	100	100	N/A	Let by City
IA-28-07	US 61	210th St 1.1 mi N of I-80 (NB/SB) (TPMS #55686)	BD	$3,636,000	$2,908,800	Jul-26	100	100	N/A	Active -Proposed SD 4-5-2027
IA-28-08	US 61	DME RR 0.8 mi N of I-80 (NB/SB) (TPMS #55685)	BRE	$10,910,206	$8,728,165	Jul-26	100	100	N/A	Active - Proposed SD 4-5-2027
IA-28-09	I-280	At the IA 22 Interchange (EB/WB) (TPMS #57873)	BD	$1,585,000	$1,426,500	Jan-27	100	100	N/A	Active
CITY OF BETTENDORF										
BE-24-01	Central Avenue	14th St to 150 ft. W of Pius Lane	RS	$2,450,000	$1,837,500	Mar-26	100	100	100	20
BE-24-02	Middle Road	Forest Grove to Crow Creek Rd - PE	PE	$2,000,000	$1,600,000	N/A	100	70		
BE-25-01	East Side of Middle Rd	Hopewell Ave to Forest Grove	TC	$1,053,000	$526,500	Jul-26	100	100	100	0
BE-26-01	Maplecrest Rd	18th to 29th St	RC	$3,282,595	$2,013,467	Feb-27	100	40		
BE-27-01	Forest Grove Drive Recreational Trail Extension	Trail along Forest Grove Drive from Sports Drive to Forest Grove Elementary	TC	$453,370	$362,696					
CITY OF DAVENPORT										
DA-23-01		3rd St : Telegraph Rd to E River Dr (Marquette to Harrison Sts. Conversion to two-way)	RS	$4,445,987	$3,564,718	Jul-24	100	100	N/A	99
DA-23-04		4th St : Telegraph Rd to E River Dr (Marquette to Harrison Sts. Conversion to two-way)	RS	$5,774,627	$3,694,670	Jul-25	100	100	N/A	50

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
DA-24-01	Wisconsin Avenue	Locust St to W. 11th St	TC	$692,937	$554,350	Oct-29				
DA-24-02	E 13th St	OVER I.C.E RR	B	$2,000,000	$1,500,000					
DA-24-03	River Drive and Mound Street	Storm Water gate well structure and associated storm sewer improvements at River and Mound	RC	$1,600,000	$1,207,460					
DA-24-04	Rockingham Road	Between Highway 61 and S. Fairmount Street, Rehabilitation	PR	$1,296,641	$845,000	Jun-26	100	100	100	0
DA-24-05	Marquette Street Between 2nd and 3rd Streets/Rockingham Road Between Sturdevant and Marquette	Raise and reconstruct Rockingham Road / 2nd Street between Sturdevant and Marquette. Raise and reconstruct 2nd St and Marquette Street intersection, with new traffic signals, up to 3rd Street	PR/RC	$6,498,000	$5,000,000					
DA-24-07	2nd Street & Gaines Street	2nd Street & Gaines Street, Raise and Reconstruct	RC	$2,025,000	$1,620,000					
DA-24-08	3rd Street & LeClaire Street/4th Street and LeClaire Street/3rd and 4th Streets & River Drive	Raise & reconstruct approximately 800 LF of LeClaire Street and 750 LF of 3rd Street and reconfigure geometry at the intersections of River Drive & 3rd Street and River Drive & 4th Street	RC/IT	$3,445,000	$2,800,000					
DA-24-10	Various	Various locations between US 61 to Jersey Ridge Road. See individual project entries; DA-24-03, DA-24-04, DA-24-05, DA-24-07, DA-24-08	RC/PR/IT	$16,399,250	$13,119,400					
DA-25-01	W Central Park Avenue	Lincoln Ave to 275' west of Fairmount St	RS	$3,711,676	$2,782,257					
DA-25-02	Eastern Avenue	E 29th St to Bridge over Duck Creek to E 35th St	B	$2,768,121	$2,040,710	Jan-26	100	100	N/A	25
DA-25-03	Eastern Avenue	Southern Bridge over Goose Creek	B	$1,980,000	$1,200,000 $300,000	Sep-26	100	95		
DA-26-01	Wisconsin Ave	Over Duck Creek (FHWA Structure 3170)	B	$1,980,000	$1,500,000					
DA-26-02	Veterans Memorial Parkway and Eastern Avenue	Veterans Memorial Parkway and Eastern Avenue	IT	$1,930,000	$1,544,000					
DA-26-03	Duck Creek Trail Underpass	Duck Creek at Division Street	TC	$275,200	$205,200					
DA-26-04	Kimberly Road & Fairmount Street	Kimberly Road & Fairmount Street. Design in 2026 & 2027, Construction 2028	IT/X	$2,500,000	$2,000,000					
DA-26-05	Brady Street & Veterans Memorial Parkway/65th Street	Brady Street & Veterans Memorial Parkway/65th Street. Design in 2026, 2027 & 2028, Construction 2029	IT/X	$3,000,000	$2,400,000					
DA-26-06	W 65th Street & N Brady Frontage Road	W 65th Street & N Brady Frontage Road. Design in 2026 & 2027, Construction 2028	IT/X	$2,000,000	$1,600,000					

STREET/HIGHWAY/TRAIL PROJECTS										
NUMBER	ROUTE	PROJECT LOCATION/DESCRIPTION	TYPE OF WORK	TOTAL ESTIMATED COST ($)	TOTAL FEDERAL SHARE ($) (X = Authorized)	APPROX. DATE BID LET	PERCENT COMPLETE			
							PRE DES.	DES.	ROW ACQ.	CONST.
DA-27-02	Utica Ridge Road and East 56th Street Roundabout	Utica Ridge Road and East 56th Street Roundabout	IT	$1,383,515	$1,106,812					
DA-27-03	Eastern Ave	Eastern Ave over Northern Goose Creek Bridge - Bridge Replacement	B	$1,992,743	$1,200,000 $300,000					
OTHER IOWA COMMUNITIES										
LE-24-01	US 67	Ewing St to Chestnut St	RC	$5,016,125	$3,762,094	Mar-25	100	100	100	90
LE-25-01	Mississippi River Trail	Eagle Ridge Road to May Street	TC	$1,268,542	$1,014,833	Oct-26	100	90	N/A	0
LE-25-02	Wisconsin Street	Cody Road to 15th Street	RC	$7,683,000	$3,000,000	Feb-26	100	100	100	20
LE-26-01	West Side of 35th St	195th St to Wisconsin St	TC	$1,119,360	$671,616		10	0	0	0

DAVENPORT-ROCK ISLAND-MOLINE URBANIZED AREA (QUAD CITIES)
TRANSPORTATION PROJECTS PROGRESS REPORT - November 2026
Updated through November 2026

TRANSIT PROJECTS								
NUMBER	**PROJECT LOCATION/DESCRIPTION**	**TYPE OF FUNDS**	**TOTAL ESTIMATED COST ($)**	**TOTAL FEDERAL SHARE ($) (X = Authorized)**	**DATE OF BID LETTING**	**ANT. COMPLETE DATE**	**% COMPLETE**	**NOTES**
BI-STATE REGIONAL COMMISSION (TRANSIT PLANNING - BS)								
BS-27-01	Transit Planning	P	$238,234	$82,936 $107,651				
BETTENDORF TRANSIT SYSTEM								
BT-26-01	Transit Operations	O	$975,000	$380,000 $220,665 $72,470		Jun-26	83%	5307 ARPA Funds FFY20 5307 FFY21 5307
BT-26-02	Preventative Maintenance	C	$125,000	$99,594		Jun-26	83%	FFY20 5307
BT-26-03	ADA Paratransit	O	$528,097	$40,993 $61,116		Jun-26	83%	FFY20 5307 FFY25 5310
BT-26-04	Transit Planning	P	$27,000	$15,297 $6,303		Jun-26	83%	FFY20 5307
BT-26-05	ADP Software	C	$4,500	$1,906 $1,694		Jun-26	83%	FFY20 5307 FFY21 5307
BT-26-06	Eldridge & LeClaire Demand Response Service	O	$47,302					
BT-27-01	Transit Operations	O	$1,025,000	$139,614 $328,386				5307- FFY21 Funds 5307- FFY22 Funds
BT-27-02	Preventative Maintenance	C	$125,000	$100,000				5307- FFY21 Funds
BT-27-03	ADA Paratransit	O	$567,000	$39,400 $65,000				5307- FFY21 Funds 5310- FFY26 Funds
BT-27-04	Transit Planning	P	$30,000	$8,400 $15,600				5307- FFY20 Funds 5307-FFY21 Funds
BT-27-05	ADP Software	C	$4,500	$3,600				5307-FFY21 Funds
DAVENPORT CITIBUS								
CB-23-10	4 Electric Buses and bus charging infrastructure	C	$6,342,445	$5,320,460			95%	New Project, Amended 9/27/22. Moved to FY2025. Expected Finish Dec. 31 2026
CB-24-04	Purchase two (2) 35-39 ft. Diesel Low Floor Heavy Duty Buses	C	$1,400,000	$1,120,000		Jun-27	0%	Description changed from 3 buses to 2 buses. Push to FFY26
CB-25-07	Transit Comprehensive Operations Analysis	C	$250,000	$0		Jan-26	5%	Moved to FY26 2/2025
CB-26-01	Transit Operations - FY24 and FY25 Funds	O	$5,500,000	$1,000,000			30%	
CB-26-02	Preventative Maintenance - FY24 and FY25 Funds	C	$800,000	$640,000			30%	
CB-26-03	ADA Paratransit - 5310 Funds - FY24 and FY25 Funds	C	$750,000	$150,000			30%	
CB-26-04	ADA Paratransit - 5307 Funds - FY24 and FY25 Funds	C	$1,050,000	$210,000			30%	
CB-26-05	Transit Operations - FY25 Funds	C	$6,700,000	$1,387,689				grant not yet created
CB-26-06	Preventative Maintenance - FY25 Funds	C	$600,000	$480,000				grant not yet created
CB-26-07	ADA Paratransit - 5310 Funds - FY25 Funds	C	$198,441	$158,753				grant not yet created
CB-26-08	ADA Paratransit - 5307 Funds - FY25 Funds	C	$456,477	$365,181				grant not yet created
CB-26-09	Preventive Maintenance	C	$201,853	$161,482	$242,639	$32,630 $161,481		
CB-27-01	Transit Operations	O	$5,574,155	$1,035,498				
CB-27-02	ADA Paratransit - 5310 Funds	C	$758,753	$158,753				
CB-27-03	ADA Paratransit - 5307 Funds	C	$1,565,181	$365,181				
CB-27-04	Preventative Maintenance	C	$800,000	$640,000				
CB-27-05	Transit Comprehensive Operations	C	$250,000	$0				
CB-27-06	Driver Enclosures and Cameras	C	$242,639	$194,111				
CB-23-10	4 Electric Buses and bus charging	C	$6,342,445	$5,320,460				
STATE OF ILLINOIS								
IL-26-16	IDOT Section 5310 Capital Program - Davenport, IA-IL UZA. IDOT Section 5310 Capital - paratransit vehicle replacements/expansion	C	$192,406	$192,406				

TRANSIT PROJECTS								
NUMBER	**PROJECT LOCATION/DESCRIPTION**	**TYPE OF FUNDS**	**TOTAL ESTIMATED COST ($)**	**TOTAL FEDERAL SHARE ($) (X = Authorized)**	**DATE OF BID LETTING**	**ANT. COMPLETE DATE**	**% COMPLETE**	**NOTES**
IL-26-17	Rock Island MetroLINK- IDOT Statewide Low-No Emissions Deployment. IDOT discretionary award to provide two low- or no-emissions replacement vehicles & associated equipment	C	$559,364	$447,491				
IL-26-18	Rock Island County - IDOT Statewide Low-No Emissions Deployment. IDOT discretionary award to provide two low- or no-emissions replacement vehicles & associated equipment	C	$559,364	$447,491				
METROLINK								
ML-13-11	Replace Farebox System	C	$2,211,731	$0			20%	Vendor building fareboxes
ML-19-01	CNG Buses	C	$3,440,000	$2,665,144			20%	PO issued and order placed
ML-20-24	OMC Expansion	C	$2,500,000	$0		Dec-28	0%	Not started yet, but selected for Rebuild #3 Award (UPDATE in JULY)
ML-21-10	Bus Chargers	C	$700,000	$0			0%	EO Charging - some equipment on site. Pulling from State Funding first.
ML-22-09	Electric Bus Chargers	C	$6,683,504	$1,683,504	5/5/2023		15%	EO Charging - some equipment on site. Pulling from State Funding first. 22-09 & 22-12 related.
ML-22-12	Replace (5) 30-40' Buses	C	$5,000,000	$0			20%	PO issued and order placed. Goes with Proj ML-23-08.
ML-23-08	Replace (1) 30-40' Buses	C	$1,000,000	$0			20%	PO issued and order placed Goes with Proj ML-22-12
ML-23-12	Bend Dock Environmental and Engineering	C	$1,850,000	$1,850,000			10%	TDCs were Approved Totaling $462,500. Only A&E funds in graint. Waiting on NEPA approval to put in remaining funds in grant.
ML-23-14	OMC Additional Expansion Funds	C	$12,500,000	$10,000,000			4%	Underway
ML-23-22	Electric Chargers	C	$600,000	$0			0%	Underway
ML-23-23	East Pointe Renovations	C	$1,750,000	$0			0%	Underway
ML-24-03	Transit Enhancements	C	$700,000	$700,000			15%	Underway
ML-24-04	Misc Bus Equip	C	$100,000	$100,000			40%	Underway
ML-24-05	Hardware	C	$325,000	$325,000			0%	Using older funds first
ML-24-07	Shelters Rehab/Renovation	C	$50,000	$50,000			0%	Using older funds first
ML-24-11	Replace (3) Light Duty Buses & 2 Medium Duty Buses	C	$240,508	$192,406			0%	Just received CVP Vehicles - on hold for need.
ML-24-12	Electric Charges	C	$3,000,000	$3,000,000			0%	On hold
ML- 24-13	Rehab/Renovate- Bus Station	C	$500,000	$500,000			2%	Underway
ML-24-14	Misc Bus Support Equipment	C	$2,500,000	$2,500,000			0%	Older funds being used first
ML-24-15	Professional Services / Planning	C	$800,000	$800,000			60%	Underway
ML-24-17	Facility Maintenance	C	$663,269	$663,269			90%	Underway
ML-25-03	Transit Enhancements	C	$250,000	$200,000			0%	
ML-25-04	MSE	C	$125,000	$100,000			0%	
ML-25-05	ADP Hardware	C	$1,375,000	$1,100,000			0%	
ML-25-06	ADP Software	C	$625,000	$500,000			40%	Underway
ML-25-11	Expansion Ferryboat	C	$16,000,000	$8,000,000 $6,000,000			0%	
ML-25-13	Professional Services / Engineering	C	$937,500	$750,000			2%	
ML-25-14	EV Car Chargers	C	$1,280,000	$1,280,000			0%	
ML-26-02	Preventive Maintenance	C	$625,000	$500,000			0%	
ML-26-04	MSE	C	$381,100	$304,880			0%	
ML-26-06	ADP Software	C	$400,000	$320,000			0%	
ML-26-09	Ferryboat Preventive Maintenance	C	$52,409	$41,927			0%	
ML-26-10	Replace (1) Medium Duty Buses	C	$242,644	$194,115			0%	
ML-26-11	Dock Manufacturing & Construction	C	$0	$0			0%	
ML-26-12	Professional Services / Planning	C	$1,875,000	$1,500,000			0%	
ML-26-13	Shelters	C	$225,000	$180,000			0%	

TRANSIT PROJECTS								
NUMBER	**PROJECT LOCATION/DESCRIPTION**	**TYPE OF FUNDS**	**TOTAL ESTIMATED COST ($)**	**TOTAL FEDERAL SHARE ($) (X = Authorized)**	**DATE OF BID LETTING**	**ANT. COMPLETE DATE**	**% COMPLETE**	**NOTES**
ML-26-14	Ferryboat Terminal Construction Overages	C	$187,500	$150,000			11%	Underway
ML-26-15	Facility Maintenance	C	$716,829	$573,463			0%	
ML-26-16	Fixed Route Vehicle	C	$81,250	$65,000			0%	
ML-26-17	OMC Equipment Modernization	C	$6,250,000	$5,000,000			0%	
ML-26-18	Engineering	C	$625,000	$500,000			0%	
ML-26-19	Facility Maintenance	C	$937,500	$750,000			0%	
ML-26-20	Compressed Natural Gas (CNG) Fueling System Replacement Project	C	$7,500,000	$6,000,000			0%	
ML-26-21	Ferryboat Terminal Maintenance and Repairs	C	$500,000	$400,000			0%	
ML-26-22	Ferryboat & Trailer Maintenance & Repairs	C	$250,000	$200,000			0%	
ML-26-23	Ferryboat Trailers Replacement	C	$93,438	$74,750			0%	
ML-26-24	Vehicle Purchase - Replace Paratransit	C	$81,250	$65,000			0%	
ML-27-01	Transit Operations	O	$29,000,000				0%	
ML-27-02	Preventive Maintenance	C	$1,562,500	$1,250,000			0%	
ML-27-03	Transit Enhancements	C	$250,000	$200,000			0%	
ML-27-04	MSE	C	$250,000	$200,000			0%	
ML-27-05	Hardware	C	$250,000	$200,000			0%	
ML-27-06	Software	C	$250,000	$200,000			0%	
ML-27-09	Ferryboat Preventive Maintenance	C	$57,500	$46,000			0%	
ML-27-10	Professional Services	C	$1,562,500	$1,250,000			0%	
ML-27-11	Engineering	C	$625,000	$500,000			0%	
ML-27-12	Shelters	C	$250,000	$200,000			0%	
ML-27-13	Facility Maintenance	C	$443,331	$354,665			0%	
ML-27-14	Ferryboat Terminal Construction Overages	C	$353,784	$283,027			0%	
ML-27-15	Replace Light/Medium Duty Buses	C	$257,805	$206,244			0%	

DAVENPORT-ROCK ISLAND-MOLINE URBANIZED AREA (QUAD CITIES) - TRANSPORTATION PROJECTS PROGRESS REPORT - JURISDICTION AND WORK CODES

Jurisdiction Codes	
Code	**Government/Agency**
BE	Bettendorf
BS	Bi-State Transit Planning
BT	Bettendorf Transit System
BU	Buffalo
CB	Davenport CitiBus
CO	Colona
CV	Coal Valley
DA	Davenport
EL	Eldridge
EM	East Moline
LE	LeClaire
IA	State of Iowa
IL	State of Illinois
ML	MetroLINK
MO	Moline
PB	Port Byron
PN	Project Now
PR	Princeton
RC	Rock Island County
RD	Riverdale
RI	Rock Island
SC	Scott County
SL	Silvis
TP	Bi-State Transportation Planning

Transportation Work Type Codes	
Type of Work	**Definition**
B	Bridge Replacement
BD	Bridge Deck Overlay
BI	Bridge Inspection
BL	Bridge Lighting
BP	Bridge Painting
BR	Bridge Repair
BRE	Bridge Rehabilitation
BW	Bridge Washing
BE	Beacons
C	New Construction
CE	Construction Engineering
CS	Charging Station
CVT	Culvert
D	Design
DE	Demolition
FD	Final Design
G	Grading
GS	Grade Separation
IJ	Interchange Justification
IT	Intersection Improvements
L	Lighting
LA	Land Acquisition
OTHR	Other

Transportation Work Type Codes (Cont.)	
Type of Work	**Definition**
P	Paving
PA	Patching
PE	Preliminary Engineering
PE (I)	Preliminary Engineering I
PE (II)	Preliminary Engineering II
PE (III)	Preliminary Engineering III
PL	Planning
PR	Pavement rehabilitation
RC	Reconstruction
ROW	Right-of-way Acquisition
RR	Railroad
RS	Resurfacing
S	Traffic Signals & Signs
SFTY	Safety
SI	Sidewalks
ST	Streetscaping
SW	Storm Sewer
T	Trail
TC	Trail Construction
TR	Trail Reconstruction
UTL	Utilities
W	Widening
WM	Wetland Mitigation
X	Crossings/Crosswalks

Transit Work Type Codes	
Type of Work	**Definition**
P	Planning
C	Capital
O	Operations